

Department of Culture

Format "B"

List of works/project physically completed under UT Capex Budget, Loan, CSS & PMDP during 2021-22

Sr. No	Sector/HOD	Name of work/Project	Location	District	Source(UT Capex/ Loan/CSS/PMD P/B2V others)	Executing Agency	Date of Start (month / year)	AA Cost	Total Cost of completion /expdt.	Date of Completion (month/year)	No of Beneficiaries
1	2	3	4	5	6	7	8	9	10	11	12
1	HOD	Conversion of old Assembly Hall of Shergarhi complex Sgr into Art Gallery Museum	Old Sectt Sgr	Sgr	UT capex	Tourism	2020	39.93	39.93	Sept. 2021	
2	-do-	Renovation /repair of ladden Kotli Fort, Udhampur	Ladden Kotli	Udhampur	UT Capex	Tourism	2019	115.37	115.37	Dec.2021	
3	-do-	Restoration / Renovation of Ancient Spring and temple at Kothier, Anantnag	Kothier	Anantnag	UT Capex	PWD(R &B)	2013	112.07	94.85	June-21	
4	-do-	Repairs/Renovation of Rahim Sahib Nowchoo (RA) at 90 feet Soura	Soura	Sgr	UT Capex	Tourism	2018	34.34	34.34	March-2022	
5	-do-	Repairs/Renovation of Monument Madin Sahib at Hawal, Sgr	Hawal	Sgr.	UT Capex	Tourism	2018	39.90	39.90	March-2022	
06	-do-	Renovation/up-gradation of Distt Library Doda	Doda	Doda	UT Capex Budget	(PWD & R&B)	2021	47.00	47.00	March 2022	
07		Landscaping & face lifting etc for Distt library Anantnag	Anantnag	Anantnag	UT Capex Budget	(PWD & R&B)	2021	30.00	30.00	March 2022	
08		Construction of Addl. Accommodation for Tehsil library charier-e-sharief	charier-e-sharief	Budgam	Ut Capex Budget	charier-e-sharief Dev.Project	2018	38.90	30.90	March 2022	

